

**GOVERNMENT OF ASSAM
OFFICE OF THE DISTRICT COMMISSIONER: BAJALI
MADAN RAUTA NAGAR, PATHSALA.
E-mail: dehajali@gmail.com Tel: 03666-296999**

Minutes of DDC meeting

| | |
|-----------------------------|---|
| Subject | Minutes of the meeting of District Development Committee in respect of Bajali District for the month of March'2025. |
| Date & Time | 07/03/2025 at 12:00 Noon |
| Venue | Conference Hall of office of the District Commissioner, Bajali. |
| Participants | Annexure- 1.1 |
| Absentees | Annexure- 1.2 |
| Fund Receipts & Utilisation | Annexure- A (Received) & B (Not Received) |
| Physical Progress | Annexure- C (for Current Year) and Annexure-D (for previous years) |

The meeting was chaired by Shri M. K. Das, ACS, District Commissioner, Bajali.

The decisions of the meeting are as follows:

Category-A: Department specific

| SL No | Sector | Administrative Department | Scheme / Project / Programme | Decision / Action to be taken | Agency responsible & Time line |
|-------|----------------------|---------------------------|--------------------------------|--|---|
| 1 | Economic Development | P&RD | PMAY(G) | <ul style="list-style-type: none"> To complete the sanctioning of the newly approved PMAY (G) houses by 7th March 2025. | BDOs, Bajali & Bhawanipur Dev. Block. |
| | | | Plastic waste Management units | <ul style="list-style-type: none"> To take the necessary steps for issuing of work order for Plastic Waste Management Units in Bajali. | BDOs, Bajali & Bhawanipur Dev. Block. |
| | | | | <ul style="list-style-type: none"> To submit a ground verification report of the damaged transformer at Bhogpur-Bamakhata JJM scheme and take necessary action accordingly. | BDO, Bajali & E.E, PHED, Bajali |
| | | Handloom & Textiles | | <ul style="list-style-type: none"> To take the necessary steps for disbursement of payment to the weavers within 15 days. To intensify the inspection drives against power-loom Gamosa in the District and submit the compliance report. | Asstt. Director, Handloom & Textile, Barpeta |
| | | | Economics & Statistics | <ul style="list-style-type: none"> To submit the details of District Domestic Product by 10th March 2025. | Dy. Director Economics & Statistics, Barpeta. |
| | | Fishery | | <ul style="list-style-type: none"> To conduct drive against formalin adulteration of fish in Bajali District on a regular basis and submit a compliance report. | DFDO, Bajali & SDFDO, Bajali |
| | | | | <ul style="list-style-type: none"> To take necessary action against the feed meal beneficiary under RIDF Shri Guru Talukdar of Hathanipur and complete the Feed meal scheme at the earliest. | DFDO, Bajali & SDFDO, Bajali |
| | | Agriculture | Paddy Procurement | <ul style="list-style-type: none"> To take necessary steps to achieve the Paddy Procurement target before stipulated time. | DAO, Barpeta, SDAO, Bajali. |
| | | | PMFBY | <ul style="list-style-type: none"> To ensure that all the beneficiaries should get the benefits of PMFBY. | |

| Sl. No | Sector | Administrative Department | Scheme / Project / Programme | Decision / Action to be taken | Agency responsible & Time line |
|--------|--|---------------------------|------------------------------|--|---|
| | | | | <ul style="list-style-type: none"> To take necessary action against the sale of banned pesticides in stores/shops. | CO's Bajali & Sarupeta Rev. Circle, DAO, Barpeta, SDAO, Bajali |
| | Revenue and Disaster Management. | | | <ul style="list-style-type: none"> To conduct awareness camps for flood at village level. | ADC (DM), Bajali |
| | Soil conservation | | | <ul style="list-style-type: none"> To conduct verification for wetlands development at Maguri village and submit a detail report. | Divisional Officer, Soil Conservation. |
| | Animal Husbandry and Veterinary | | | <ul style="list-style-type: none"> To take necessary steps to identify and make land available for the Advantage Assam 2.0 investment opportunities. | ADC(Rev), Bajali & DVO, Barpeta (i/c Bajali) |
| | | | | <ul style="list-style-type: none"> To take necessary steps/ awareness amongst the farmers so that the milch cows/ farm cattle allowed to graze outside at least one hour per day | DVO, Barpeta (i/c Bajali) |
| | Sericulture | | | <ul style="list-style-type: none"> Collaborate with Social Forestry departments for plantation of new saplings. To take necessary steps for proper maintenance of planted SOM and Teak plants. | Superintendent of Sericulture, Pathsala |
| | Industries and Commerce & Public Enterprise. | | | <ul style="list-style-type: none"> To submit the list of CMAAA beneficiaries scheduled for visits by the senior officers of the District Administration. To take necessary steps for onboarding of pending GP's namely Barphaluki-Balipara & Niz-Bhawanipur in PM-Biswakarma portal. | BDOs, Bajali & Bhawanipur Dev. Block, GM, DICC, Barpeta & ADICC, Bajali |
| | | | | <ul style="list-style-type: none"> To take necessary steps against the unauthorised office etc. in the area under Industrial Training Centre at Baghmara. | CO, Bajali Rev. Circle & GM, DICC, Barpeta & ADICC, Bajali |
| | Agriculture (Engineering) | | | <ul style="list-style-type: none"> To take necessary steps for arrangement for field visit of Advantage Assam 2.0 MoU signed project by the DC/DDC/ADC/AC etc. Apply for land for the establishment of a battery manufacturing unit in Bajali District. | GM, DICC, Barpeta & ADICC, Bajali |
| | | | | <ul style="list-style-type: none"> To take necessary steps to distribute the items /machineries amongst eligible beneficiaries within the timeline and submit a compliance report. To verify utilization of distributed Govt. subsidized machineries by the beneficiaries and submit verification report to the undersigned. | AEE, Agriculture (Engineering), Pathsala |
| | Co-Operation | | | <ul style="list-style-type: none"> To submit a report on PACS by 10th March 2025. | DRCS, Barpeta |

| Sl. No | Sector | Administrative Department | Scheme / Project / Programme | Decision / Action to be taken | Agency responsible & Time line |
|--------|---------------|---|------------------------------|--|---|
| | | Skill, Employment and Entrepreneurship | | <ul style="list-style-type: none"> To take necessary steps to provide training for unemployed youths and ensure their placement in the related sectors/ industries. The DPM, Barpeta (i/c Bajali) should make analysis of demand and supply of trades and arrange for training accordingly. | DPM, Assam Skill Dev. Mission, Barpeta (i/c Bajali) |
| | | Dairy Development | | <ul style="list-style-type: none"> To submit the details of training along with the list trainee from all HoDs to the Skill, Employment, and Entrepreneurship Department. | All HoDs & DPM, Assam Skill Dev. Mission, Barpeta (i/c Bajali) |
| | | | | <ul style="list-style-type: none"> To take necessary steps for the relocation of high-tension power line at the upcoming milk processing plant near the newly constructed DC office, Bajali. | AGM, APDCL, Bajali & Dy. Director, Dairy Development, Nalbari |
| 2 | Social Sector | Women & Child Development. | | <ul style="list-style-type: none"> To organize the District level celebration of International Women's Day, 2025 in a befitting manner on 08th March 2025 To organize a cancer awareness and screening camp on 08/03/2025 at Bajali Development Block, Choukhuti in recognition of International Women's Day in collaboration with Deepshikha Foundation. In the camp about 30 nos. of women of the age group above 40 years are to be screened for mammography. Joint Director of Health, Barpeta (i/c, Bajali) to depute a team of Doctors & staffs to assist in the screening camp on 08/03/2025. | ADC(SW), Bajali Asst. Commissioner (SW), Bajali, Jt. Director Health, Barpeta (i/c, Bajali), BDO, Bajali Dev. Block & DSWO, Bajali. |
| | | | ABHA ID | <ul style="list-style-type: none"> To take necessary steps to create ABHA ID for all employees. | All HoDs. |
| | | Health and Family Welfare | | <ul style="list-style-type: none"> To depute a team of Doctors & staffs to assist in cancer screening camp on 08/03/2025 at Bajali Development Block, Choukhuti. | Joint Director of Health, Barpeta (i/c, Bajali) |
| | | Food, Public Distribution and Consumer Affairs | | <ul style="list-style-type: none"> To take necessary steps to achieve the Paddy Procurement target before stipulated time. | ADC(i/c), FPD & CA |
| | | Education-School Education: Elementary & Secondary. | | <ul style="list-style-type: none"> To take necessary steps to prepare a list of schools as centres for DME, Grade-III (non-technical) examination, 2025 scheduled to be held on 30th March, 2025. | ADC (Education) & JS/DEEO, Barpeta (i/c Bajali) |

| Sl. No | Sector | Administrative Department | Scheme / Project / Programme | Decision / Action to be taken | Agency responsible & Time line |
|--------|---------------------------|-----------------------------|------------------------------|---|---|
| 3 | Infrastructure | | | <ul style="list-style-type: none"> To identify and take necessary action against the rented/ghost teacher (if any) and submit a detail report immediately. | IS/DEEO, Barpeta (i/c Bajali) |
| | | Sports and Youth Welfare | | <ul style="list-style-type: none"> To expedite the work of the scheme "Infrastructure Development of Indoor Stadium (Badminton court) at North Kamrup College, Baghmara" and complete the same within the timeline. | DSO, Barpeta (i/c Bajali) |
| | | Labour Welfare | | <ul style="list-style-type: none"> To submit list of migrant labours under the District. | District Labour Officer, Barpeta |
| | | Cultural Affairs. | | <ul style="list-style-type: none"> Reviewed | |
| 3 | Infrastructure | Public Health Engineering | JJM | <ul style="list-style-type: none"> To obtain approval from MD, JJM to shift the JJM materials from the abandoned AWCs without damaging any equipments etc. to the AWCs where such equipments are required. | EE, PHED, Bajali, EE, Water Resource, Bajali & DSWO, Bajali. |
| | | Public Works (Roads) Deptt. | | <ul style="list-style-type: none"> Reviewed | |
| | | ASRLM | MMUA | <ul style="list-style-type: none"> To take necessary steps to finalize the list of selected SHG members under Mukhyamantri Mahila Udyamita Abhiyaan (MMUA) and submit it to the DPM, ASRLM by 15th March 2025. | BDO, Bajali/ Bhawanipur Dev. Block, Bajali |
| | | | | <ul style="list-style-type: none"> To conduct survey of newly targeted PMAY(G) houses by Sakhi workers and submit a compliance report. | DPM(ASRLM), Bajali |
| | | Transport | | <ul style="list-style-type: none"> To ensure that all vehicles (Dumpers, trucks, tractors etc.) carrying sand/soil/building materials etc. are covered by tarpaulins as per NGT guidelines. To conduct regular drive against traffic rule violation, drunk driving, rash driving etc. | DTO, Barpeta (i/c Bajali) |
| | | Power (APDCL) | | <ul style="list-style-type: none"> To submit the list of pending bills of schools to the Education Department. | AGM, APDCL, Pathsala, IS/DEEO, Barpeta (i/c Bajali) |
| | | | | <ul style="list-style-type: none"> To take immediate necessary steps to pay all outstanding electricity bills. | All Concerned HoDs. |
| | | | | <ul style="list-style-type: none"> To take necessary steps for the relocation of high-tension power line at the upcoming milk processing plant near the newly constructed integrated DC office, Bajali. | AGM, APDCL, Bajali & Dy. Director, Dairy Development, Nalbari |
| | Housing and Urban Affairs | PMAY(U) | | <ul style="list-style-type: none"> To take necessary steps to complete the construction of PMAY(U) houses as per timeline and submit a compliance report. | E.Os, Pathsala & Patacharkuchi Municipal Board. |

| Sl. No | Sector | Administrative Department | Scheme / Project / Programme | Decision / Action to be taken | Agency responsible & Time line |
|--------|---|---------------------------|--|--|--|
| 4 | Reforms, Governance Facilitation & Revolution | | | <ul style="list-style-type: none"> To take strict action against the beneficiaries who have not completed their PMAY(U) houses as per timeline and submit a compliance report. | |
| | | | Irrigation | <ul style="list-style-type: none"> To ensure regular cleaning and maintenance of irrigation canals. To take necessary steps for completion of all pending works before the rainy season and submit a compliance report. To utilize the existing canals of deep tubewell/lift irrigation schemes for maximum use of its potential. | E.E, Tihu/Bhawanipur Division Irrigation. |
| | | | Public Works NH & Building. | <ul style="list-style-type: none"> To inform APDCL, Bajali for shifting of high-tension power line near newly constructed integrated DC, office, Bajali. | EE, PWD(B), Bajali |
| | | | Tourism | <ul style="list-style-type: none"> To survey and submit list of potential places with tourist attractions and Home stay facilities etc. in Bajali District | Tourism Information Officer, Barpeta |
| | | | Water Resource | <ul style="list-style-type: none"> To take necessary steps for completion of all pending works before the rainy season and submit a compliance report. | EE, Water Resource, Bajali |
| 5 | Finance Planning | | Excise | <ul style="list-style-type: none"> To increase the frequency of excise raids. | Dy. Superintendent of Excise, Bajali. |
| | | | General Administration | <ul style="list-style-type: none"> Reviewed | |
| | | | Environment and Forest. | <ul style="list-style-type: none"> To take necessary steps for plantation of trees in the newly constructed integrated DC, office campus. To ensure that no excavation work is carried out without Environmental Clearance (EC) from State Environment Impact Assessment Authority (SEIAA). To create awareness and encourage local population for SOM tree plantation. | DFO(SF), Barpeta & Range Forest Officer, Barpeta Road Division |
| | | | MLAAD/AAGY/ United Fund/ Asom Darshan/ MPLAD Schemes | <ul style="list-style-type: none"> To take necessary steps for the release of funds and early completion of schemes. | DDC, Bajali |
| | | | MPLAD Schemes | <ul style="list-style-type: none"> To take immediate necessary steps for implementation of the assigned MPLAD schemes through e-Sakshi portal and submit the UCs. | BDOs, Bajali & Bhawanipur Dev. Block, EO, Pathsala MB. |
| | | | AAGY | <ul style="list-style-type: none"> To submit 5-year action plan for AAGY villages immediately. | BDOs, Bajali/Bhawanipur/ Tihu, Dev. Block |
| | | | Finance | <ul style="list-style-type: none"> To conduct Block level, GP level CSP for enrollment of beneficiaries in APY, PMSBY, PMJJBY, NEDP. | LDM, Barpeta |

Category-B: Theme Specific

| S. No | Theme | Administrative Department | Scheme/ Project/ Programme | Decision/ Action to be taken | Agency Responsible & Timeline |
|-------|-------|---------------------------|----------------------------|------------------------------|-------------------------------|
| 1 | NA | NA | NA | NA | NA |

The District Commissioner, Bajali has also instructed the following to all Head of the Departments-

- To highlight the Inter-Departmental issues at the DDC meeting.
- All Head of Departments and Departmental officers are to conduct field visits, public awareness meetings, IECs regarding ongoing Govt. schemes atleast 4 times in a month and submit report with photographs before next DDC meeting.
- All Head of Departments to submit the soft copies of Annexures- A, B, C & D for the DDC meeting every month as per proper format.
- All DDOs are directed to ensure registration of all salaried incumbents in MMLSAY portal and submit a compliance report.
- To implement the schemes/ works as per estimate and to achieve the target within the timeline.

The meeting ended with a vote of thanks from the Chair.



District Commissioner,
Bajali

Dated- 18/03/25

Memo No. BJDV-7/2021/Pt-II/54-A / 019-A

Copy forwarded for kind information to:

1. The Secretary Co-ordination to the Chief Secretary, Assam for kind appraisal of CS, Assam, Dispur, Ghy-06
2. The Secretary to the Govt. of Assam Transformation & Development Department, Dispur, Ghy-06.
3. The District Commissioner, Barpeta.
4. The Circle Officer, Bajali & Sarupeta Revenue Circle.
5. The BDO, Bajali & Bhawanipur Development Block.
6. Smti. Pranita Baishya Saikia, Deputy Chief of Division, T&D Dept., H.Q, Dispur, Ghy- 06.
7. All Members present in the DDC meeting.



District Commissioner,
Bajali


ATTENDANCE SHEET FOR DDC MEETING, BAJALI







DATE: 07/03/2025







TIME: 12.00 NOON





Venue: Conference Hall of Office of the District Commissioner, Bajali





Members Present

| Sl. No. | Name of Officer | Designation | Contact No. | Signature |
|---------|---------------------------------|------------------------------|-------------|---|
| 1 | Shri M. K. Das, ACS | District Commissioner. | 9761060774 |  |
| 2 | Dr. Ashraful Amin, ACS | District Dev. Commissioner. | 9868186922 |  |
| 3 | Smti. Urmi Medhi, ACS | Addl. District Commissioner. | | |
| 4 | Smti. Pallavi Gogoi, ACS | Addl. District Commissioner. | |  |
| 5 | Shri Pranjal Pratim Konwar, ACS | Addl. District Commissioner. | | |
| 6 | | | | |
| 7 | Pinky Debbarma, ACP | Asst. Commissioner | |  |
| 8 | Dr. Ghu Bonza. ALRS | Co(14), Bipl. | |  |
| 9 | Sanchita K. Nath | W. Subspdtm | |  |
| 10 | | | | |

| Sl. No. | Name of Officer | Designation | Contact No. | Signature |
|---------|----------------------|--|----------------|---|
| 11. | NIDIK BHUYAN | AEE, BARDI WR SUB-DISTRICT | 8812017707 |  |
| 12. | PULAK CHOWDHURY | S.E. Mukulman WR Circle Jr EE 'C' Bajpe wed. | 9101209596. |  |
| 13. | Biswajit Samui. | EE, Tithu Div (1) | 9133039032 |  |
| 14. | Kishor Kr. Hajongshi | SEEO, Bajali for DEEO, Bajali | 8011336760 |  |
| 15. | Niranjan Ghosh. | SDPO, SS, Barpeta. | 8638540898 |  |
| 16. | Ajani mahantri | DFDO, Bajali | 9707468397. |  |
| 17. | Rohumichan Guttu | SDAO, Patnalg | 9101263808 |  |
| 18. | Munindra Barmabary | IRC DAO, Barpeta | 789685624 |  |
| 19. | Manick Dutta. | EE, Bhawanipur Div Poribares Sarupeta | 98546 36730 |  |
| 20. | Ajit Kumar Nath | AEE, PWD Building Pathnala | 600273 5394 |  |
| 21. | Dr. Robbin Kr. Das. | DVI, Barpeta. | 8638870596 |  |
| 22. | Neipen Meheri | EE, PWD Bajali | 9615875186 |  |

| Sl. No. | Name of Officer | Designation | Contact No. | Signature |
|---------|---------------------------|--|-------------|---|
| 23 | Dr. Anup Kumar Deka | Sr. Scientist & Head, KVK | 9435080235 |  |
| 24 | Mukut Ch. Das | D.F.G. S.F. Bapeta | 9859990491 |  |
| 25 | Dr Diphi Choudhury | SDM & HO (HR) Bajali | 7002135896 |  |
| 26 | Sandeep Paul | EE (PHE) | 9869070380 |  |
| 27. | Torinayan Deb Saman | SDFDO, Bajali | 8876320911 |  |
| 28 | Anup Kumar Deka | Assistant Director Industries, Bajali | 9435422299 |  |
| 29 | Brasanta Dutta | Deputy Inspector of Excise | 7577064612 |  |
| 30 | Chandan Boruah. | ADM, Pathashala ED, APDCL | 7896717979 |  |
| 31. | Manirul Islam | EE - PWD(R), Bhawanipur - Sirbohag & Pekabebati TRD, Raiganj | 9435028075 |  |
| 32. | Pantia Pratim Chakrabarty | GPM, P.M.H.Y-U Pathashala H.M.U, Pekabebati | 8812844485 |  |
| 33 | Bishwajit Kalita | FMO - Pathashala M.B. | 7896621910 |  |
| 34 | Achita P Boruah | Asst. Director, T&CP | 8638045781 |  |

| Sl. No. | Name of Officer | Designation | Contact No. | Signature |
|---------|----------------------|--|-------------|---|
| 35. | Ashiraj Kalita | Asstt. DDO, Bajali Div. Block | 8822537793 |  |
| 36 | Hirok Jyoti Das | De Asstt., Bajali Div. Block | 9864382859 |  |
| 37 | Himadri Das | I/C DPM NHM, Bajali | 7576880170 |  |
| 38 | Gauribankar Bezbarua | JE/B.C. Pathsala Soil Conservation Beat | 7002339958 |  |
| 39 | Rahil Nabi | ABE, PWRD, Bajali T.R.SD | 9435010024 |  |
| 40 | Nijura Hazarika | Laborer Officer, Barpeta | 7002660526 |  |
| 41 | Bhupen Chro Barman | ABE(Agric), Bajali | 9864079920 |  |
| 42 | Dwipen Kalita | AEII - Executive Engg Khawagigaon Bar Block | 94350-07226 |  |
| 43 | Jyoti Kumar Das. | DSHO, Bajali | 9401821333 |  |
| 44 | Rofiqur Islam | DPM- ASDM | 7002836524 |  |
| 45 | Pranjan Rajmedhi | GM/ DDC Barpeta | 9864295333 |  |
| 46 | Ananya Paladevraj | DIM, ASP LM | 9665919509 |  |

| Sl. No. | Name of Officer | Designation | Contact No. | Signature |
|---------|----------------------|---|----------------|---|
| 47 | Triangular Baruahary | A.E. P.W.O (B) Borgata | 7577978070 |  |
| 48 | Manoj Choudhury | P.I. D.S.O Shrice | 9866859472 |  |
| 49 | Parimal Baruahary | DOES Borgata | 9635067462 |  |
| 50 | Tarish Ch. Jain | SACD opo Dales Borphuk | 9638872542 |  |
| 51 | Nabaikor Sarmoa | J.E. SSA | 8638275409 |  |
| 52 | Samir uddin Ahmed | A.D., HLT, Dajali | 9101013107 |  |
| 53 | Sailendra Nath Medhi | Seupt. of Sericulture | 7002714909 |  |
| 54 | Anil Ranjan Das | A.E. P.W.O Ramia NH Dinton, Ramia | 9365487745 |  |
| 55 | UTPAL Das | AE, BAZALI WRD | 99802 67878 |  |
| 56 | Mitali Roy | Deputy Director, Dairy Dev., Nalbari Zone | 931583 9380 |  |
| | | | | |
| | | | | |

Monthly status of Fund receipt and utilization for the Month of February 2025

A. For Scheme: Funds received.

| Sl. No. | Scheme Name | Name Of Scheme & Representative Agent(s) | PRIN Code & SIC Codes | Category C/C/CSC with/MP etc. | Opening Balance with the BANK/Other as applicable. | | Current Year Available in Bharti* | | Fund received in the current Year | | Total Funds available for Scheme | Funds Utilized/ava Amount & Date/balance | | Annual fee which UCs Are payable at the end of previous year | Unclaimed certificates submitted against total available funds for the current year | Amount for which it can be used as on date.. | | Remarks | | |
|---------|--|---|--------------------------|--|---|----------------|--------------------------------------|----------------|--------------------------------------|-------------|--|---|-------------|--|---|---|-------------|---------|--------|-------|
| | | | | | Opened Share | State Share | Opened Share | State Share | Opened Share | State Share | | Opened Share | State Share | | | Opened Share | State Share | | | |
| | | | | | Opened Share | State Share | Opened Share | State Share | Opened Share | State Share | | Opened Share | State Share | | | Opened Share | State Share | | | |
| 1 | Agribusiness | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 | 16 | 17 | 18 | 19 | 20 | 21 |
| | | NTSB | A020 | C01 | - | - | - | - | 10000 | - | 10000 | - | 10000 | - | - | - | - | - | 10000 | - |
| | | SHNBH | A021 | C03 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| | | PMDT | A020 | Bank Recap | C01 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| | | PMHTY-PWMC | A021 | C01 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| | | BSVY | A019 | C01 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| | | DRVATMA | A022 | C01 | - | - | - | - | 410000 | - | 100000 | - | 300000 | 2025-01-01 | 0 | 0 | 70000 | 0 | 100000 | - |
| | | PKVY | A020 | C01 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| 2 | Agric. Engineering | Net Total | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 | 10000 |
| | | PMKRAU | A019 | Bank Recap | C01 | - | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| 3 | A. M. & V-commerce Project Report (Day Development) | Net Total | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | | APMKT | A020 | | | | | | | | | | | | | | | | | |
| | | PMKVY | A021 | | | | | | | | | | | | | | | | | |
| | | PMKRAU | A019 | | | | | | | | | | | | | | | | | |
| 4 | PPD & Co Input | Net Total | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | | Agent Commission | PRIN01000 A020 | C01 MP | 0 | 0 | 0 | 0 | 0 | 1400000 | 740000 | 1400000 | 1400000 | 1400000 | 2025-01-01 | 0 | 0 | 0 | 0 | 0 |

i. Already utilized
for Agent
Commission
C01-C04 for the
month of Jan
2025
Month 21 to
January 24 to
Month 22
ii. PFRAY
AGENT
COMMISSION
FOR THE
MONTH OF
AUGUST TO
SEPTEMBER

| S. No. | Name & Date (Implementation Agency) | PMIS Code & MCA Code | Category CSE/CSL/ nonCSL | Opening Balance with the Government as applicable | Opening Balance with the Statistical authority as applicable | Current Year Allocation to District ^a | Total amount as the current Year | Total funds available for disburse | Total funds disbursed & (in bracket) | Amount for which UCA's are presented at the end of financial year | Estimated certified amount submitted against total available funds for the current year | Amount for which UCA's are presented at the end of financial year | Amount for which UCA's are presented at the end of financial year | Remarks | | | | | |
|--------|---|-------------------------|--------------------------------|--|---|---|-------------------------------------|--|--------------------------------------|---|--|--|--|-------------------|----|-----|----|----|---|
| | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | |
| | Implementation of G.O.R. Poly and ETI in districts of State of Karnataka (Constitution of Workshop and Task Team at District L1, Bangalore (M&B Bangalore Poly) Part-A1 (M&B Poly) L1 | - | New | - | - | - | - | RE | 98,40 | RD | 98,114 | 98,000 | RD | 98,400 (98%) | No | Yes | No | No | - |
| | Implementation of G.O.R. Poly and ETI in districts of State of Karnataka (Constitution of Workshop and Task Team at District L1, Bangalore (M&B Bangalore Poly) Part-B1(L1 and L2) | - | New | - | - | - | - | RE | 113,42 | RD | 112,700 | 112,137 | RD | 112,700 (98%) | No | Yes | No | No | - |
| | Implementation of the model of institutionalisation of the Child Health Management, Rural and convergence works on health and family welfare and work of water supply of the institution (Implementation of District K across India - Kach | - | New | - | - | - | - | RE | 60 | RD | 60 | 60 | RD | 60 (100%) | No | Yes | No | No | - |
| | Planning and resource mapping of the District Care Building, Rajapalayam (Rajpalayam) | - | Old | - | - | - | - | RE | 90 | RD | 90 | 84 | RD | 84 (93%) | No | Yes | No | No | - |
| | From working of the residential quarter of the CDM, NDM and Mandi (from JMF), Right sector District & Session Judge - Hajipur- Balai Bhamra | - | New | - | - | - | - | RE | 3,191,17 | RD | 3,081,00 | 3,041 | RD | 3,081,00 (99%) | No | Yes | No | No | - |
| | Implementation of sanitary latrines for men, drivers, drivers & cleaning staff along with Ash dumping and waste port at residential complex of District & Session Judge, Hajipur & Hajipur Bhamra | - | New | - | - | - | - | RE | 33,1050 | RD | 32,7000 | 32,66 | RD | 32,7000 (99%) | No | Yes | No | No | - |
| | Implementation of Sanitary latrines at residential quarter of the District & Sessions Judge and District & Sessions Judge, Hajipur Bhamra | - | New | - | - | - | - | RE | 8,2168 | RD | 8,20000 | 8,168 | RD | 8,2000 (99%) | No | Yes | No | No | - |

| Sl. No. | District/Block/Upazila/ Sub-district | Name Of Scheme (Implemented Agency) | PIN/Code & SL/C Code | Category C/N/CAP etc. | Opening Balance with C/N/CAP/CAP etc. applicable | Opening Balance with the Residual availability etc. as applicable | Current Year Allocation to District/Block | | Total amount at the current Year | Total Funds available for Scheme | Funds Utilized till Date Assured & Un-assured | Amount for which UAs are proposed at the end of present year | Utilization current year against total available funds for the current year | Amount for which UAs are Pending in-use date | | Remarks | | |
|---------|---|--|--|--|--|--|--|--|--|--|--|--|---|--|--|--|--|--|
| | | | | | | | Central Share | State Share | | | | | | Central Share | State Share | | | |
| 11 | Bandarban District | W&I | | | - | - | - | - | - | - | - | - | - | - | - | - | | |
| 12 | A. M. Al Darsana District | 11a Livestock Census Implementation Agency: W&I, NAFI DGRU-MVU under LDCP W&I | 11a-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11a-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11a-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11a-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | - | - | - | - | - | - | - | - | - | - | | |
| 13 | Bogra District | 11b Livestock Census Implementation Agency: W&I, NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I | 11b-Livestock-Census W&I-NAFI DGRU-MVU under LDCP W&I |
| 14 | Barisal District | "Assessment of Utilization of resettlement funds Disbursement Rate Analysis under CIP-Munshi SCPDG" | PSCPC- 001 | SCPDG | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Disbursed to Safai Fund is estimated | |
| | | "Utilization of Settlement Funds in High-Density CDPH- SCPDG" | PSCPC- 001 | SCPDG- CDPH | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Work in progress | |
| | | Closing of Broadband Network Implementation Agency: W&I, NAFI, PWD, DGRU, Kabulshinghajia, Feni Police installing Auto-Alarm and Stock Protection measure & affiliation market | PSCPC- 001 | SCPDG | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Work in progress | |
| | | Closing of Broadband Network Implementation Agency: W&I, NAFI, PWD, DGRU, Kabulshinghajia, Feni Police installing Auto-Alarm and Stock Protection measure & affiliation market | PSCPC- 001 | SCPDG | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Work in progress | |
| | | Closing of Broadband Network Implementation Agency: W&I, NAFI, PWD, DGRU, Kabulshinghajia, Feni Police installing Auto-Alarm and Stock Protection measure & affiliation market | PSCPC- 001 | SCPDG | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Re | Work in progress | |

| Sl. No. | District/State | Name Of Scheme/ (Implementation Agency) | PIN/ICode & SIC Code | Category and Capital Expenditure | Opening Balance with CNA/NA/Other as applicable | Opening Balance with the Residual availability as applicable | Current Year Allocation to District ¹ | | Total amount at the current Year | | Total Funds available for Scheme | Funds Utilized/Year Ammount & (%) fraction | Amount for which U.L's are pertaining to the end of previous year | Utilization percentage against total available funds for the current year | | Amount for which U.L are Pending in-use date | | Remarks |
|---------|------------------------|--|----------------------|--|--|---|---|----------------|-------------------------------------|----------------|--|---|---|--|-------------|---|---------------------|---|
| | | | | | | | Central Share | State Share | Central Share | State Share | | | | Central Share | State Share | Off Previous Year | Off Current Year | |
| 16 | Assam | Assumption of financial responsibility of U.L's i.e., 2.33 Crore, 2.60 Crore, 4.24 Crore and 6.11 Crore including requirement of CNA/NA/other amount from Rapid Bharat/PWD and W.R. Division to Kishoreganj district, K.G. management different status under DOPO (DPM) for the year 2019-20 | PWD/IC -001 | 00000- 2000 | 60 | 60 | 50 | 50 | 50 | 50 | 50 | 14,200,000 | 50 | 50 | Yes | 50 | 50 | The Scheme had transferred from Bengaluru W.R. Division to Rapid W.R. Division vide approval No. An/PC/2020- 2011/2103/08-12- 02-2021 and the selected State order to Rapid W.R. Division on 10/01/2021 |
| | | Assumption of financial responsibility of U.L's for the amount of sum Kaliya by DPM and Kishoreganj district along with the amount of the additional utilized funds for the year 2020-21 | PWD/IC -001 | 00000- 2000 | 100 | 100 | 60 | 60 | 100 | 100 | 100 | 100,000,000 | 100 | 100 | No | 100 | 100 | Work in progress |
| | | Utilization of Summary Plan to Rapid Bharat (PB - 01) | PWD/IC -001 | 00000- 2000 | 100 | 100 | 50 | 50 | 100 | 100 | 100 | 100,000,000 | 100 | 100 | Yes | 100 | 100 | Work in progress |
| | | Assumption of financial responsibility of Kaliya Bank Transfers of West Assam | PWD/IC -001 | 00000- 2000 | 100 | 100 | 60 | 60 | 100 | 100 | 100 | 100,000,000 | 100 | 100 | No | 100 | 100 | Work in progress |
| 17 | APDCU, Total/State | | N/A | | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| 17 | Sarv Seva Sangathan | W.D.C.-PRIME for Poor Credit Status Agency Assam | - | Central & State Share | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| | | DOPO | | | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| 18 | Cooperative Society | DOPO-GA | - | State Share | - | - | - | - | - | - | - | - | - | - | - | - | - | - |
| | | ASSISTANCE TO THE POOR OF POOR CASH TO CARRY COOPERATIVES (ACC) Newcoast Digital Financial Services Ltd.) | | | - | - | - | - | - | - | - | 7000 | - | - | 100% | - | 100% | DOPO-GA ASSISTANCE TO THE POOR OF POOR CASH TO CARRY COOPERATIVES TRINITY CO-OP OF ASSAM |

| S. No. | Name & Regd. No. | Name Of Scheme (Implementation Agency) | PMIS Code & MCA Code | Category CVA/CVA and CVA/ Other | Opening Balance with the Statistical authority as on applicable | Closing Balance with the Statistical authority as on applicable | Current Year Allocation to District ^a | Total amount as on the current Year | Total funds available for Scheme | Funds Utilised till date incurred & (in lakhs) | Amount for which UCA's are presented against total available funds for the current year | Estimated certified amount against total available funds for the current year | Amount for which UCA's are presented against total available funds for the current year | Estimated certified amount against total available funds for the current year | Remarks | |
|--------|----------------------------------|--|--|--|--|--|---|--|--|---|--|---|---|---|---------|---|
| | | | | | | | | | | | | | | | | |
| 18 | Ministry of Women Empowerment | ASSISTANCE IN THE FORM OF MILK CANTS TO DAIRY COOPERATIVES | | | - | - | - | - | - | - | 7000 | - | 0% | 7000 | - | 0 |
| | | (MCA Number) Registration Number: Series 1011 | | | - | - | - | - | - | - | 7000 | - | 0% | 7000 | - | 0 |
| | | Assistance to Women Cooperatives | | | - | - | - | - | - | - | 7000 | - | 0% | 7000 | - | 0 |
| | | (MCA Number) Registration Number: Series 1011 Name: Shrikrishna Milk Mandir Society Limited) | | | - | - | - | - | - | - | 7000 | - | 0% | 7000 | - | 0 |
| | | REGISTRATION OF WOMEN PROFESSIONALS AND GIRLS PROFESSIONALS | PMIS Code: 1010-00-00-00 MCA Number: 101110 | C34 | - | - | - | - | - | - | 41.60 | - | - | - | - | - |
| 19 | Ministry of Women Empowerment | India Gram Vikas Old Age Home Scheme | PMIS Code: 1010-00-00-00 MCA Number: | C33 | - | - | - | - | - | - | - | - | - | - | - | - |
| | | India Gram Vikas Old Age Home Scheme | PMIS Code: 1010-00-00-00 MCA Number: 101110 | C34 | - | - | - | - | - | - | - | - | - | - | - | - |
| | | India Gram Vikas Old Age Home Scheme | PMIS Code: 1010-00-00-00 MCA Number: 101110 | C33 | A | B | C | D | E | F | G | H | I | J | K | L |

第十一章

B. For Schemes for which no funds are received by the District/ Council: For (please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry/Department website to know the list of Central schemes of current and previous years)

| S.No | Administrative Department | Scheme Name | Balance | Remarks if any |
|------|---|--|--|--|
| 10 | PWD Bajali District Territorial Building Division | Construction of Class Room Complex (G+1) of Bhattacharjee University, Bajoli | 2nd running bill submitted, but payment not made | Time Extension applied which is forwarded to CE. |
| | | Raising of the residential quarter of the Addl. District & Session Judge, Bajoli in Bajoli District. | Final bill submitted, but payment not made | Work completed |
| | | Construction of 2 nos. of garage in the District & Session Judge Court Complex, Bajoli in Bajoli District | Final bill preparation under process | Work completed |
| | | Construction of wash room, stiuli, stage for Major public along with platform for flag hoisting at District & Session Judge Court Complex, Bajoli in Bajoli District. | 1st running bill submitted, but payment not made | Platform of flag hoisting work is started |
| | | Raising of wall of the residential quarter of District & Session Judge, C.M.sq. Mansifl qtr. And S.L. sq. Of District & Session Judge, Bajoli in Bajoli District | Final bill submitted, but payment not made | Work completed |
| | | Construction of sevety veranda along with toilet block at District & Session Judge Court Complex, Bajoli in Bajoli District | Final bill preparation under process | Work completed |
| | | Earth filling and construction of pier block in the Court yard of the residential bunglow of District & Session Judge, Chief Judicial Magistrate, sub-divisional magistrate and Munsif-justice of Bajoli Court in Bajoli District | Running bill submitted, but payment not made | Work is in progress |
| | | Construction of (G+1) Violence Witness Deposition Centre at Bajoli District & Session Judge Court Campus in Bajoli District, Assam | 1st running bill submitted, but payment not made | Work is in Progress |
| | | Construction of 10 bedded Ayush Hospital at Bajoli | | Work is in Progress |
| | | Transformation of School (10 nos) of the State as centre of Excellence in Assam under NPSIDS-OTR for (i) Bajoli HS School at Bajoli District, and 7 other schools on Fragilizing, Procurement and Construction (EPC) Mode-III Basis (Category III) | 1st Running Bill for an amount of Rs. 1,74,24,660.00 has been submitted Due 2024 for payment. Column casting upto 1st floor level completed. | Work is in progress |
| | | Infrastructure Dev. Of 126nos of Secondary Schools (ii) Pancharchuli Vidyapith IIS School on Engineering, Procurement and Construction (EPC) Mode-I Basis (Category VI) | | Work is in progress |
| 11 | PWD (ROADS) | - | - | - |
| 12 | Handloom Textile & Sericulture (Handloom & Textile) | - | - | - |
| 13 | Handloom Textile & Sericulture (Sericulture) | SOPD-G (Gender Budget) | 1. Total 100 Non-Sum plants have already been planted and maintained by Grade IV MBR and regularly watering and | - |
| 14 | A. H. & Voluntary Department | DOES NOT ARISE | - | All schemes are adopted centrally at District level and funds are also received by the districts |
| 15 | Water Resources Department, Bajoli W.R. Division, Pathasa | Construction of Embankment of river Palmaria from Dolegaon to Kamerkhawa under GP Majoria" SOPD-G | The Scheme is not funded by the District Council. The head of Accounts of the scheme is 4711-01-103-2855-506-13-98- SOPD-G-V-GA (SOPD-G) | - |

| S.No | Administrative Department | Scheme Name | Bureau | Remarks if any |
|------|------------------------------|---|---|----------------|
| | | "Flood prevention of Palunara River in Dajoli District" (RIFB-XXXX) | The Scheme is not funded by the District/Council. The head of Accounts of the scheme is 4711-01-103-0120-732-13-99-RIFB-LSSS | - |
| | | Closing of Breach at Nayapara alongwith Renovation of Palunara L-B Embankment from Kathaldunipat to Nowkuchi Pather including Anti-Erosion and Bank Protection measures at different reaches | The Scheme is not funded by the District/Council. The head of Accounts of the scheme is 4711-01-103-2855-506-13-99-SOPD-G-V-GA (SOPD-G) | - |
| | | Closing of Breach at Medikuchi string with renovation of Palunara R-B embankment from Kathaldunipat to IBB PWD Road including A/E and bank protectionmeasures at different reaches. | The Scheme is not funded by the District/Council. The head of Accounts of the scheme is 4711-01-103-2855-506-13-99-SOPD-G-V-GA (SOPD-G) | - |
| | | Reconstruction of breached embankment at Ch. 2.51 km., 2.55 km., 2.60 km., 2.25 km and 0.55 km including improvement of R-B embankment of Rupoli river Rupoli-Bhupura PWD road at Madhupur to Kathaldunipat alongwith A/E measures at different reaches under SOPD (FDR) for the year 2019-20 | The Scheme is not funded by the District/Council. The head of Accounts of the scheme is 4711-01-103-2855-506-13-99-SOPD-FDR-V-GA (SOPD-FDR) | - |
| | | Protection of Karish Shakla area of Patasharkuchi from the erosion of River Kalidu by Bank Protection and Anti-erosion measures along with renovation of the existing marginal bunds for the year 2015-2016 | The Scheme is not funded by the District/Council. The head of Accounts of the scheme is 4711-01-103-2855-506-13-99-SOPD-G-V-GA (SOPD-G) | - |
| | | Flood Prevention of Palunara River in Dajoli District (PB- III) | The Scheme is not funded by the District/Council. The head of Accounts of the scheme is 4711-01-103-1763-008-13-99-NIDA-LSSS (NIDA-LSSS) | - |
| | | Protection of Kathalbari area on the Right Bank Embankment of River Palunara | The Scheme is not funded by the District/Council. The head of Accounts of the scheme is 4711-01-103-2855-506-13-99-SOPD-G-V-GA (SOPD-G) | - |
| 16 | APOCL, Pathala | | | - |
| 17 | Soil Conservation Department | Construction of Brick Channel with Box Culvert at village Kalij | FOC submitted | - |
| | | Earth erosion measure for bank protection of Rupoli River from I. | Works in progress | - |
| | | River Training Project with Boulder retaining wall (Stone Masonry) on the bank of Tarkunjat in village Nalpura (V.I) | Tender process is going on. | - |
| | | BCC Check dam at Mangar in village Maltingar | Tender process is going on. | - |

| S.No | Administrative Department | Scheme Name | Bureau | Remarks if any |
|------|---|--|--|---|
| 18 | Cooperation Department | Subsidy to Dairy Cooperatives | N/A | - |
| | | Award to best performing Coop. Society | Nil | - |
| | | Assistance to GPSS | Nil | - |
| | | Major Works | Nil | - |
| | | Grants-in-Aid under RIDF | Nil | - |
| | | Grants-in-Aid under WIF | Nil | - |
| | | Purchase of Furniture (Regional Organisation) | Nil | - |
| | | Purchase of Hardware (Regional Organisation) | Nil | - |
| | | Minor Works | Nil | - |
| | | House keeping Services | Nil | - |
| | | Training | Diploma course in cooperative economy and auto (15 May 2024 to 28 June 2024) | The course was held at ICM, Bongaigaon, Assam. |
| | | Organizing Events & Functions | Workshop on PMISHL on | 12-07-2024 |
| | | CSC for College Coop. Societies | N/A | - |
| | | CSC for PACS | N/A | - |
| | | Compensation of PACS | NABARD is the implementing agency | Computer hardware has been provided to all the 9 (nine) PACS of Bank District by NABARD in the 1st Phase of Compensation. |
| 19 | Panchayati and Rural Development Department ((Zilla Parishad Bogni)) | MidNREGA/ Block Panchayat and Gram Panchayat | All Automatic Expenditure (Wages and Material) are made from State Account including Aman Sansar MGNREGA part | - |
| | | Aman Sansar | Expenditure for Employment are made from State Account and Directly transfer to Block Construction Committee Account | - |
| | | Indira Gandhi National Old Age Pension Scheme | All funds Directly Transfer to Beneficiary as per Norms | - |
| | | Indira Gandhi National Widow pension Scheme | | - |
| | | Indira Gandhi National Disability Pension Scheme | | - |
| | | National Family Benefit Scheme | | - |
| | | Old Age pension from State Contribution | | - |
| | | India Man Universal Widow Pension Scheme | | - |
| | | PMAY-G | | - |
| | | One time financial Assistance under PMAY-G | | - |
| | | Ashen Handicap Mahila Samman Aushom | | - |
| | | 15th Finance (2P Level) | | - |

| S.No | Administrative Department | Scheme Name | Remarks | Remarks if any |
|---|--|----------------|--|---------------------------------------|
| 20 | Education | - | - | - |
| 21 Industries, Commerce & Public Enterprise Department | PMEGP | - | Margin Money is directly released to the beneficiaries by KVIC | |
| | PMFME | - | Margin Money is directly released to the beneficiaries by MEFPI and State of Assam | |
| | CMAAA | - | Finance Dept., Govt. of Assam | |
| | NEEDS 2017 | - | Margin Money is released by DPUT directly to the beneficiary | |
| | PM Vishwakarma | - | Fund is managed by Ministry of MSME | |
| | HP-2019 | - | Finance Dept., Govt. of Assam and GBT Dept. (the GBT) | |
| 22 | Health & Family Welfare | - | - | - |
| 23 | Cultural Affairs | - | - | - |
| 24 | Labour Welfare | - | - | - |
| 25 | Sports and Youth Welfare: | MAPS-CMHS(I)/Y | Development of Playfield | 07 Nos of playfield under this scheme |
| 26 Women & Child Development | Anganwadi Services (Central) | Non Sanctioned | - | |
| | Scheme for Adolescent Girls (SAG) | Non Sanctioned | - | |
| | Construction/Upradation of Anganwadi Centres | Non Sanctioned | - | |
| | Special Nutrition Programmes (SNP) | Non Sanctioned | - | |
| | Women Help Line | Non Sanctioned | - | |
| | Nari Adalat | Non Sanctioned | - | |
| | PMGS | Non Sanctioned | - | |
| | National Mission for Empowerment of Women (NMEW) (PMEMVY) | Non Sanctioned | - | |
| | Shanti Sthal Scheme | Non Sanctioned | - | |
| | Sabhi Nivas | Non Sanctioned | - | |
| | Ironmongery Coverage | Non Sanctioned | - | |
| 27 | Special Educational Institutions for Persons with Disabilities in Assam | Non Sanctioned | - | |
| | Tham Deyal Divyangjan Purushmandalapen Scheme | Non Sanctioned | - | |
| | State Scholarships to Differently Abled Student | Non Sanctioned | - | |
| | State Scholarships to Differently Abled Students pursuing Medical & Technical | Non Sanctioned | - | |
| | Homes for mentally ill persons & homes-hospitals for the Mentally Retarded Children/ Persons | Non Sanctioned | - | |

| S.No | Administrative Department | Scheme Name | Remarks | Remarks if any |
|------------------------------|--|---|---------|----------------|
| Social Justice & Empowerment | Assistant to voluntary organization working on Special School for Differently Abled Students | Not Sanctioned | - | |
| | Regional Rehabilitation Centre (RRC) | Not Sanctioned | - | |
| | Wellness Schemes for Elderly | Not Sanctioned | - | |
| | Nutrition & Psychomotor Solutions and Other Related Issues | Not Sanctioned | - | |
| | Wellbeing of Transgender Community | Not Sanctioned | - | |
| | Grants-in-Aid Schemes | Not Sanctioned | - | |
| | Scheme for implementation of Persons with Disabilities Act (PWDAA) | Not Sanctioned | - | |
| | National Action Plan for Senior Citizens | Not Sanctioned | - | |
| 29 | Riskmap and Disaster Management | - | - | - |
| 30 | Transformation and Development | - | - | - |
| 30 | Finance | - | - | - |
| 31 | Licence | - | - | - |
| 32 | General Administration | - | - | - |
| 33 | Cleaning and Urban Affairs (Panchayati Municipal Board) | Not Applicable | - | - |
| 34 | Housing and Urban Affairs (District Municipal Board) | Not Applicable | - | - |
| 35 | Transport | - | - | - |
| 36 | Skills, Employment and Entrepreneurship | PI SEYTH | - | - |
| | | Dhan Dayal Divyangan Prarambhik | - | - |
| 37 | ASWIM | Dhanlakshmi Antyodaya Yojana-National Rural Livelihoods Mission(DAY-NRLM) | - | - |
| 38 | Economics & Statistics | - | - | - |
| 39 | Tourism | Promotion and Development of Tea Tourism Infrastructure in Assam NABARD Infrastructure Development Assistance 60% State component of Scheme of NPF State Owned Priority Development (SOPD) UTTODRN scheme Amar Ashi Homestay Scheme Travelling Cost of 50000 Pilgrims to Puri, Boudh, Jorhat Bhutan under Purna Pradhan | - | - |

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

| S.No | Admin. Dept. | Name of Scheme | Number of Works sanctioned in the current Year | Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress | | | | | | Remarks |
|------|--|---|--|---|------------------|--------------------|------------------|-------------|------------------|---|
| | | | | 100% | 75-99% | 50-74% | 25-49% | 1-25% | Not started | |
| | | RIDI-XXVI | - | - | - | - | - | - | - | - |
| | | SMAM | - | - | - | - | - | - | - | - |
| 3 | A. H. & Veterinary Department, Bapna (Dairy Development) | SOPD (Allocation of Subsidy of Rs. 5 to Dairy Farmers pouring milk in Dairy Cooperative Societies) | 2 | - | - | - | - | - | - | Verification of data collected from dairy cooperative societies is going on |
| 4 | FPO & CA | | 2 | - | - | - | - | - | - | - |
| 5 | Fishery Department | PMMESV 2024-25 New Rearing Tank Livelihood Support to Fishers | 20 20 200 | 4 - - | - - | - - | 16 - | - - | - 200 | - - - |
| 6 | Environment & Forest Department | CAMPAs Maintenance of 1.5 ha. Nursery at Sarsai Maintenance of 1.80 ha. Bio-Diversity park at Dantewada RKVV Creation & Maintenance of 0.2 ha. RKVV-Agro Forestry Nursery at Dantewada during the year 2023-24 | 3 | - 100% - - 100% | - - - - | - - 75% - | - - - - | - - - | - - - - | |
| 7 | Bilaspur Division Irrigation Sompeta | - | - | - | - | - | - | - | - | - |
| 8 | Tikamgarh Irrigation | - | - | - | - | - | - | - | - | - |
| 9 | PHED | - | - | - | - | - | - | - | - | - |
| 10 | PWD Bhopal District Territorial Building Division, Pithora | Construction of 10-bedded Ayush Hospital at Bajdi | 1 | - | - | - | - | 4.5% | - | - |
| | | Transformation of School (50 nos) of the State as centres of Excellence in Assam under NMMSDSS-UTB for (i) Bajdi HSS School at Bajdi District, and (ii) other schools in Engineering, Procurement and Construction (EPC) Mode-III Basis (Group-III) | 1 | - | - | - | - | 35% | - | - |

| S.No | Admin. Dept. | Name of Scheme | Number of Works sanctioned in the current Year | Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress | | | | | | Remarks |
|------|---|---|--|---|----------|--------|--------|-------|-------------|-------------------------|
| | | | | 100% | 75-99% | 50-74% | 25-49% | 1-25% | Not started | |
| 15 | Water Resources Department, Rajgi W.R. Division, Pithalsai | Giving of Branch at Mehdihinchal along with improvement of Palmaria R/R snkt. From Kathalimgangar to BB PWD Road including A/E and bank protection measures at different reaches. | — | — | 099(2) | — | — | — | — | Work in Progress. |
| | | Revitalisation of breached embankment at Ch 2.81 km., 3.35 km, 7.60 km, 6.24 km and 6.53 km including improvement of R/R embankment of Rupnadi river Rupnadi-Ibiquique PWD road at Madhapur to Kathalimgangar alongwith A/E measures at different reaches under WRPD (EDR) for the year 2019-20 | — | — | (31.40%) | — | — | — | — | — |
| | | Protection of Kausar Shukla area of Panchkoshi from the erosion of river Kaliya by Bank Protection and Anti-erosion measures along with recompensation of the existing marginal bundle for the year 2023-24 | — | — | 15% | — | — | — | — | Work in progress. |
| | | Flood Prevention of Palmoni River in Bajaj District, (Ph.-II) | — | — | 83.48% | — | — | — | — | Work in progress. |
| 16 | APDR, Pithalsai | Protection of catchment area on the Right Bank Embankment of River Pithmar | — | — | 70% | — | — | — | — | Work in progress. |
| | | AIBB 1st Phase(TB-TIKV Pithalsai-Mowli Road RS) | NA | 93.00% | — | — | — | — | — | — |
| | | Revamped Distributed Sector Scheme(RDSS) | NA | 100% | — | — | — | — | — | — |
| 17. | Soil Conservation Department | AIBB (HVTR Loss reduction) | NA | — | — | — | 38% | — | — | — |
| | | WDC-PMKSY 2.0 | NA | — | — | — | — | — | — | POC submitted |
| | | Construction of brick Channel with Box Culvert at village Kalimapani (Banachchhu & Hirachhu) under RGM-XNDS during 2023-24 | 1 No. | 1 No. | — | — | — | — | — | Work is under Progress. |
| 18 | Panchayat Samiti | Earth erosion measure for bank protection of Rupnadi River from Lumba (Bhamaney's land in Ridi Goyari's Land) to Kathalimgangar | — | — | 1 No. | — | — | — | — | — |
| | | Construction of brick Channel with Box Culvert at village Kalimapani (Banachchhu & Hirachhu) under RGM-XNDS during 2023-24 | 1 No. | 1 No. | — | — | — | — | — | Work is under Progress. |

| S.No | Admin. Dept. | Name of Scheme | Number of Works sanctioned in the current Year | Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress | | | | | | Remarks |
|------|---|---------------------------|--|---|--------|--------|--------|-------|-------------|---|
| | | | | 100% | 75-99% | 50-74% | 25-49% | 1-25% | Not started | |
| 20 | Education | SCEINCE LABORTORY | 5 | 0 | 5 | 0 | 0 | 0 | 0 | - |
| | | BOYS TOILET | 9 | 0 | 9 | 0 | 0 | 0 | 0 | - |
| | | GIRLS TOILET | 9 | 0 | 9 | 0 | 0 | 0 | 0 | - |
| 21 | Industries, Commerce & Public Enterprise Department | PMEGP | - | - | - | - | - | - | - | Application forwarded to Bank - 332 nos. Target- 50 Nos Loan Sanctioned - 30 nos. Mkt Amount- 32.57 lakhs |
| | | PMFME | - | - | - | - | - | - | - | Application forwarded to Bank - 67 Nos. Loan sanctioned - 57 Nos Amount Sanctioned - 132.97 lakhs |
| | | CMAAA | - | - | - | - | - | - | - | Total application registered for CMAAA 2.0 - 2810 nos. In CMAAA 1.0, 192 nos. of beneficiaries have been selected for incentive. 2 Nos. of CM-Fellows have been appointed under Bagdi District. |
| | | Udyam Registration (MSME) | - | - | - | - | - | - | - | 3137 nos. of registration of MSMEs have been done through UDYAM Portal as on 07.03.2021 in Bagdi District. |
| | | NEJDs-2017 | - | - | - | - | - | - | - | Out of total 15 eligible beneficiaries of NEJDs 2017, registered under DCC Barmer 06 beneficiaries are from Bagdi District |

| S.No | Admin. Dept. | Name of Scheme | Number of Works sanctioned in the current Year | Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress | | | | | | Remarks |
|------|-------------------------|--|--|---|--------|--------|--------|-------|-------------|--|
| | | | | 100% | 75-99% | 50-74% | 25-49% | 1-25% | Not started | |
| | | HP-2019 (EC) | - | - | - | - | - | - | - | Out of total 08 applicants of IPA 2019, registered under DHCC Bajali 94 applicants are from Bajoli District & request for separate DLC is made. |
| | | Assam Care and Benefit Policy, 2019 | - | - | - | - | - | - | - | Currently no ongoing scheme under Bajoli District momentally. New proposal will be initiated soon. |
| | | PM Vishwakarma | - | - | - | - | - | - | - | Total Applications received in Bajoli - 1811 nos. as per portal. All 2 ULBs & 29 GPs are underserved out of 31 GPs, 1569 Nos. have been recommended by GPs and ULB. Till date 1451 applications have been recommended from Stage 2. |
| | | Livelihood Generation of marginal Migrant Workers due to Covid 19 | - | - | - | - | - | - | - | A Policy Cluster at Bishnukuchi is under construction. |
| 22 | Health & Family Welfare | Establishment of proposed 6 Bedded ward at various SHCs and PHCs of Assam under ECRP-II, NHM Assam on turn Key Basis Group -10 (5 Nos of Scheme in Bajoli) (i) Choki MPHC - 98% (ii) Samuga MPHC - 100 % (iii) Panchcharachhi MPHC - 83% (iv) Pothumuri MPHC - 6% (v) Kharadilam SC - 46% Establishment of proposed 6 Bedded ward at various SHCs and PHCs of Assam under ECRP-II, NHM Assam on turn Key Basis Group -9 (5 Nos of Scheme in Bajoli) (i) Ahara MPHC - 55 % (ii) Bhachanchari MPHC - 55% (iii) Heloma MPHC - 83% (iv) Nitayamorda RPHC - 50% (v) Barhang MPHC - 53% | 3 | - | - | 50.74% | - | - | - | Overall Progress= 66% - Land not available at Hathinapur SC so Adarman site approved Hathinapur SC to Pothumuri MPHC. |
| | | | 9 | - | - | 50.70% | - | - | - | Overall Progress= 56% - Work in progress. |

| S.No | Admin. Dept. | Name of Scheme | Number of Works sanctioned in the current Year | Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress | | | | | | Remarks |
|------|--------------|--|--|---|--------|--------|--------|-------|-------------|---|
| | | | | 100% | 75-99% | 50-74% | 25-49% | 1-25% | Not started | |
| | | | | | | | | | | |
| | | Establishment of proposed 6 Bolded ward in various SHCs and PHCs of Assam under ECRP-II, NHM Assam on turn Key Basis Group -II (5 Nos of Scheme in Bajali) | 3 | - | - | 50-74% | - | - | - | Overall Progress=58% Alternative site approved Bhangi SC to Bhogpur SC, Bhogpur SC to Gomora MPHIC, Bhargao SC to Dhemra MPHIC. |
| | | (i) Dhalmeri Vitha SC - 100% | | | | | | | | |
| | | (ii) Rangpur SC - 100% | | | | | | | | |
| | | (iii) Bhogpur SC - 60% | | | | | | | | |
| | | (iv) Gomora MPHIC - 10% | | | | | | | | |
| | | (v) Dhemra MPHIC - 0% | | | | | | | | |
| | | Construction of Arash dispensary (Assam Type) in Bani and Barpeta District, Group II (4 nos of Scheme in Bajali & Barpeta District) for FY 2022-23 under NHM, Assam. | 4 | - | - | 50-74% | - | - | - | Work in progress Over all Progress=40% |
| | | (i) Pathumuri MPHIC - 60% | | | | | | | | |
| | | (ii) Saderi - 80% | | | | | | | | |
| | | Construction of Buildingless Sub Health Centre at Chilongkura SC as Bani under PM-AHBM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | 75-99% | - | - | - | - | Work in progress Over all Progress= 90% |
| | | Construction of Buildingless Sub Health Centre at Chilongkura SC as Bajali under PM-AHBM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | 50-74% | - | - | - | - | Work in progress Over all Progress= 60% |
| | | Construction of Buildingless Sub Health Centre at Debari SC as Bajali under PM-AHBM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | 75-99% | - | - | - | - | Work in progress Over all Progress= 75% |
| | | Construction of Buildingless Sub Health Centre at Karimguri SC as Bajali under PM-AHBM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | 75-99% | - | - | - | - | Work in progress Over all Progress=87% |
| | | Construction of Building less Sub Health Centre in Garment SC in Bajali under PM-AHBM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | 50-74% | - | - | - | - | Work in progress Over all Progress=70% |
| | | Construction of Buildingless Sub Health Centre at Dhalmeri Bhatia SC in Bajali under PM-AHBM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | - | - | - | 1-25% | - | Work in progress Over all Progress=22% |

| S.No | Admin. Dept. | Name of Scheme | Number of Works sanctioned in the current Year | Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress | | | | | | | Remarks |
|------|---------------------------|--|--|---|--------|--------|--------|-------|-------------|--|-----------|
| | | | | 100% | 75-99% | 50-74% | 25-49% | 1-25% | Not started | | |
| | | Construction of Buildingless Sub Health Centre at Silapani SC in Rajali under PM-ABHM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | - | 50-74% | - | - | - | Work in progress Over all Progress=57% | |
| | | Construction of Buildingless Sub Health Centre at Hulimopur SC in Rajali under PM-ABHM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | - | - | 25-49% | - | - | Work in progress Over all Progress=27% | |
| | | Construction of Buildingless Sub Health Centre at Daspigas SC in Rajali under PM-ABHM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | - | - | - | 1-25% | - | Work in progress Over all Progress=20% | |
| | | Construction of Buildingless Sub Health Centre in Pancharukhi SC in Rajali under PM-ABHM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | - | - | - | - | Not started | Since the contractor had failed to start the work, so letter regarding cancellation of the work from the contractor had been issued to M3, NHM | |
| | | Construction of Buildingless Sub Health Centre at Sajnani SC in Rajali under PM-ABHM for FY 2022-23 under NHM, Assam on Turnkey Basis. | 1 | - | - | - | - | - | Not started | Land yet to be handed over from Sampeta Circle office. | |
| 23 | Cultural Affairs | | | - | - | - | - | - | - | - | |
| 24 | Labor Welfare | | | - | - | - | - | - | - | - | |
| 25 | Sports and Youth Welfare | | | - | - | - | - | - | - | Scheme not sanctioned in the current year | |
| 26 | Women & Child Development | Anganwadi Services (General) | NIL | - | - | - | - | - | - | - | |
| | | Scheme for Adolescent Girls (SAG) | NIL | - | - | - | - | - | - | - | |
| | | Construction/Upgradation of Anganwadi Centre | NIL | - | - | - | - | - | - | - | |
| | | Suprad Nutrition Programme (SNP) | NIL | - | - | - | - | - | - | - | |
| | | | | PLI of AWWs & AWBs for the month of January-February & March 2024 | 100% | - | - | - | - | - | Completed |
| | | | | PLI of AWWs & AWBs for the month of April, May 2024 | 100% | - | - | - | - | - | Completed |
| | | | | CBU Fund for AWCs for the month of July, August 2024 | 100% | - | - | - | - | - | Completed |

| S.No | Admin. Dept. | Name of Scheme | Number of Works sanctioned in the current Year | Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress | | | | | | Remarks |
|---|--------------|---|--|---|--------|--------|--------|-------|-------------|---------------------|
| | | | | 100% | 75-99% | 50-74% | 25-49% | 1-25% | Not started | |
| Implementation of National Nutrition Mission (PUSHAN Abhiyan) | | CSE Fund for AWCs for the month of September, 2024 | 100% | — | — | — | — | — | — | Completed |
| | | Poddan Mala 2024 | 100% | — | — | — | — | — | — | Completed |
| | | CSE Fund for AWCs for the month of October, 2024 | 100% | — | — | — | — | — | — | Completed |
| | | "Swadhyaya aur Prajapati Mala" | 100% | — | — | — | — | — | — | Completed |
| | | CSE Fund for AWCs for the month of November, December, 2024 | 100% | — | — | — | — | — | — | Completed |
| | | PLI of AWWs & AWJs for the month of June, July, August, September, 2024 | 100% | — | — | — | — | — | — | Completed |
| | | Training on Facial Recognition System (FRS) & OIP for TIBB delivery | — | — | — | — | — | — | Not Started | Process is going on |
| | | 1st Installment Allocation under BBBP, Mission Shakti | — | — | — | — | — | — | Not Started | Process is going on |
| | | 2nd Installment Allocation under BBBP, Mission Shakti | — | — | — | — | — | — | Not Started | Process is going on |
| | | One Stop Centre | Management | — | 81.33% | — | — | — | — | 81.33% Completed |
| | | Women Help Line | NIL | — | — | — | — | — | — | — |
| | | Sati Adalat | NIL | — | — | — | — | — | — | — |
| | | Parba | NIL | — | — | — | — | — | — | — |
| | | National Mission for Empowerment of Women (NMEN) | NIL | — | — | — | — | — | — | — |
| | | Shakti Sadan Scheme | NIL | — | — | — | — | — | — | — |
| | | Sathi Nivas | NIL | — | — | — | — | — | — | — |
| | | Hub for Empowerment of Women | Allocation to DSHFW | — | 91.32% | — | — | — | — | 73.32% Completed |
| | | Construction of One Stop Centre | Construction Cost | — | — | — | — | — | Not Started | Process is going on |

| S.No | Admin. Dept. | Name of Scheme | Number of Works sanctioned in the current Year | Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress | | | | | | Remarks |
|------|--|---|--|---|--------|--------|--------|-------|-------------|------------------|
| | | | | 100% | 75-99% | 50-74% | 25-49% | 1-25% | Not started | |
| 27 | Women & Justice Empowerment | Insurance Coverage | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Special Educational Institutions for Persons with Disabilities in Assam | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Dora Doral Dvayangan Pravarshapana Scheme | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | State Scholarships to Differently Abled Student | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | State Scholarships to Differently Abled Students pursuing Medical & Technical etc. | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Homes for mentally ill persons & homes/huts for the Mentally Handicapped Children/ Persons | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Assistance to voluntary organization working on Special School for Differently Abled Students | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Regional Rehabilitation Centre (RRC) | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Welfare Schemes for Elderly | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Narcotics & Psychotropic Substances and Other Related Issues | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Welfare of Transgender Community | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Charities-in-Kid Services | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | Scheme for implementation of Persons with Disabilities Act (PwDAA) | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | National Action Plan for Senior Citizens | Nil | -- | -- | -- | -- | -- | -- | -- |
| | | National Action Plan for Drug Demand Reduction (NAPDRD) | 1st midline Allocation | -- | 98.14% | -- | -- | -- | -- | 98.14% Completed |
| 28 | Revenue and Disaster Management | - | - | -- | -- | -- | -- | -- | -- | -- |
| 29 | Transformation and Development | - | - | -- | -- | -- | -- | -- | -- | -- |
| 30 | Finance | - | - | -- | -- | -- | -- | -- | -- | -- |
| 31 | Police | - | - | -- | -- | -- | -- | -- | -- | -- |
| 32 | General Administration | - | - | -- | -- | -- | -- | -- | -- | -- |
| 33 | Housing and Urban Affairs, (Pancharatna Municipal Board) | General Public Toilets | 1 | -- | 99% | -- | -- | -- | -- | -- |
| | | ULB Road under 14th FC | 10 | 100% | -- | -- | -- | -- | -- | -- |
| | | ULB Road, Park Area, Drinking water plant under 15th FC | 9 | 100% | -- | -- | -- | -- | -- | -- |

Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

| Sl.No. | Admn. Deptt. | Name of Scheme | Total Number of Works pending as on the last date of previous Financial Year | Number of Works delayed for completion - as on the last date of last Financial Year/Gangotri works based on the delay in completion. | | Progress of Pending works of previous Years pending as on the last date of last Financial Year-Gangotri works based on the stage of physical progress. | | | | | | | Remarks | |
|--------|---|--|--|--|-----------------|--|----|-------|------|---------|--------|--------|---------|-----------|
| | | | | Last Date I Year | —1 to -3 Yrs | —3 to -5 Yrs | >5 | Total | 100% | 75-100% | 50-75% | 25-50% | 1-25% | |
| 1 | Agriculture Department, Bengaluru | - | - | - | - | - | - | - | - | - | - | - | - | - |
| 2 | Agric. Engineering | EFIT-II JULY-XVI RDFD-XVII | - | - | - | - | - | - | - | - | - | - | - | - |
| 3 | A. H. & Veterinary Department, Bengaluru (Army Co-Department) | SMAM NAIDP District Vets. NAIDP P.L.F. NPA-II | 76381 | 1 | - | - | - | 1 | - | - | - | - | - | Completed |
| 4 | Fishery Department | PMARY 2021-22 New port construction New Boating Taxis Cattle/sheep to Fishkin Three schools with fish | - | - | - | - | - | 1 | - | - | - | - | - | Completed |
| 5 | Environment & Forest Department | - | - | - | - | - | - | - | - | - | - | - | - | - |
| 6 | Industries Bengaluru Urban, Bangalore Metropolis | RDPD-2019-20 Restoration of Gangolli PWD under MPPD-II HDFC-XIX Ward/SD 2023-24 Other planned MPPD/PW schemes at Basavapura and Chikkaballapur MPPD-XIX/SD-XIX for the Year 2023-24 | 1 | - | - | - | - | 1 | 100% | - | - | - | - | - |

| S.No. | Activity/Project | Name of Scheme | Total Number of Works pending as on the last date of previous Financial Year | Number of Works delayed for completion - as on the last date of last Financial Year/Congress works based on the delay in completion. | | | | | | Progress of Pending works of previous Years pending as on the last date of last Financial Year/Congress works based on the stage of physical progress. | | | | | | Remarks: |
|-------|------------------|--|--|--|---------------|---------------|-----|-------|--------|--|--------|--------|------|-------------|---|----------|
| | | | | Less Than 1 Yrs. | > 1 to <3 yrs | > 3 to <5 yrs | > 5 | Total | 0.00% | 25.00% | 50.00% | 75.00% | 100% | Not started | | |
| | | Upgradation of Court Poly. and ITI in Amanpur Cantt of Batalikot: Construction of Workshop and Tools Lab as Project ITI (Part-A) (Rs. 800.00 L) | 1 | 1 | 0 | 0 | 0 | 0 | 0.00% | 33% | 0 | 0 | 0 | 0 | 0 | - |
| | | Upgradation of Court Poly. and ITI in Amanpur Cantt of Batalikot: Construction of Workshop and Tools Lab as Project ITI (Part-B) (Rs. 563.72 L) | 1 | 1 | 0 | 0 | 0 | 0 | 99.23% | 0 | 0 | 0 | 0 | 0 | 0 | - |
| | | Construction of Civil Bureau Complex (C-1) of Jhelumbar University, Jhelum, Jhelum District (Rs. 90.00 L) | 1 | 1 | 0 | 0 | 0 | 0 | 0.00% | 33% | 0 | 0 | 0 | 0 | 0 | - |
| | 2022-24 | Repairing of the residential quarter of the Addl. District & Session Judge, Rajouri in Rajouri District | 1 | 1 | 0 | 0 | 0 | 0 | 100% | 0 | 0 | 0 | 0 | 0 | 0 | - |
| | | Civil works of Residential quarter of the CJM, RJDH and Munsif court PWD, Rajouri District & Session Judge, Rajouri in Rajouri District | 1 | 1 | 0 | 0 | 0 | 0 | 100% | 0 | 0 | 0 | 0 | 0 | 0 | - |
| | | Construction of 2 nos. of garage in the District & Session Judge Court Complex, Rajouri in Rajouri District | 1 | 1 | 0 | 0 | 0 | 0 | 100% | 0 | 0 | 0 | 0 | 0 | 0 | - |
| | | Construction of 2 nos. nos garage at residential quarter of the District & Sessions Judge and Chief Judicial Magistrate, Rajouri in Rajouri District | 1 | 1 | 0 | 0 | 0 | 0 | 100% | 0 | 0 | 0 | 0 | 0 | 0 | - |
| | | Construction of wash room, urinal, mapping for eligible public along with platform for 3rd party parking at District & Sessions Judge Court Complex, Rajouri in Rajouri District | 1 | 1 | 0 | 0 | 0 | 0 | 100% | 0 | 0 | 0 | 0 | 0 | 0 | - |

| S.No. | Activity/Dept. | Name of Scheme | Total Number of Works pending as on the last date of last Financial Year/Congress works based on the date of completion. | Number of Years delayed for completion - as on the last date of last Financial Year/Congress works based on the date of completion. | | | | | | | | | | Remarks: | |
|-------|--|--|--|---|--------------|--------------|--------|-------|-------|--------|--------|--------|-------|-------------|---------------------------|
| | | | | <=1 yr | >1 to <3 yrs | >3 to <5 yrs | >5 yrs | Total | 0.00% | 25.00% | 35.00% | 25.00% | 1.25% | Not started | |
| 13 | Madras Techno A. Services (Deemed) | | 0 | 0 | 0 | 0 | 0 | 0 | 0.00% | 0.00% | 0.00% | 0.00% | 0.00% | 0.00% | 0 |
| 14 | A. H. & Vettiver Department | NALP Vettiver Projects NALP CAF | 30391 6660 | 1 | 0 | 0 | 0 | 1 | 100% | 0.00% | 0.00% | 0.00% | 0.00% | 0.00% | Completed |
| 15 | Water Resources Department, Regd. W.E. Division, Puducherry | Construction of Institutional & other Infrastructure Works Relating to Revivalisation under GP Marginal (NPDAG) Flood Prevention of Palamuru River in Regd. District | 1 1 | Yes | — | — | — | — | 0.02% | — | — | — | — | — | Work physically completed |
| | | Construction of Institutional & other Infrastructure Works Relating to Revivalisation under GP Marginal (NPDAG) Flood Prevention of Palamuru River in Regd. District | 1 | — | — | — | — | — | 0.12% | — | — | — | — | — | Work in progress |
| | | Construction of Institutional & other Infrastructure Works Relating to Revivalisation under GP Marginal (NPDAG) Flood Prevention of Palamuru River in Regd. District | 1 | — | Yes | — | — | — | 0.00% | — | — | — | — | — | Work in progress |
| | | Construction of Institutional & other Infrastructure Works Relating to Revivalisation under GP Marginal (NPDAG) Flood Prevention of Palamuru River in Regd. District | 1 | — | — | Yes | — | — | 0.00% | — | — | — | — | — | Work in progress |
| | | Construction of Institutional & other Infrastructure Works Relating to Revivalisation under GP Marginal (NPDAG) Flood Prevention of Palamuru River in Regd. District | 1 | — | — | — | Yes | — | 0.00% | — | — | — | — | — | Work in progress |
| | | Construction of Institutional & other Infrastructure Works Relating to Revivalisation under GP Marginal (NPDAG) Flood Prevention of Palamuru River in Regd. District | 1 | — | — | — | — | Yes | 0.00% | — | — | — | — | — | Work in progress |
| | | Construction of Institutional & other Infrastructure Works Relating to Revivalisation under GP Marginal (NPDAG) Flood Prevention of Palamuru River in Regd. District | 1 | — | — | — | — | — | 0.00% | — | — | — | — | — | Work in progress |
| | | Construction of Institutional & other Infrastructure Works Relating to Revivalisation under GP Marginal (NPDAG) Flood Prevention of Palamuru River in Regd. District | 1 | — | — | — | — | — | 0.00% | — | — | — | — | — | Work in progress |
| | | Construction of Institutional & other Infrastructure Works Relating to Revivalisation under GP Marginal (NPDAG) Flood Prevention of Palamuru River in Regd. District | 1 | — | — | — | — | — | 0.00% | — | — | — | — | — | Work in progress |

| S.No | Activity/Type | Name of Scheme | Total Number of Works pending as on the last date of previous Financial Year | Number of Years delayed for completion-as on the last date of last Financial Year/Categorise works based on the delay in completion. | | Progress of Pending works of previous Years pending as on the last date of last Financial Year/Categorise works based on the stage of physical progress. | | | | | | Remarks | | |
|------|---|---|--|--|---------------|--|-----|-------|------|--------|--------|---------|--------|------------------|
| | | | | Less than 1 yr. | >1 to <3 yrs. | >3 to <5Yrs | >5 | Total | 100% | 25-50% | 50-75% | 75-90% | 90-95% | |
| | | Promotion/Classification across the Right Bank Enhancement of River Parameters | 1 | - | - | - | - | - | - | 75% | - | - | - | Work in progress |
| 16 | APDRU, Patna | N/A | - | - | - | - | - | - | - | - | - | - | - | - |
| 17 | Rail Construction Deptt | PRIN-PRINCY 2.0 2 yrs. RRB RRBPC | - | - | - | - | - | - | - | - | - | - | - | - |
| 18 | Corporation Department | Corporatisation of BRTC- 1st Phase (BRTC 1st BRTU Domest) | - | - | - | - | - | - | 100% | - | - | - | - | - |
| 19 | Resettlement and Rural Development Department (RDRD) Panchayat Bhawan | AGRDBUS (excluding PRINCY) and including Amts Samiti MRP/MLA/MLA Party Amts Samiti (Excluding Party) Indra Gandhi National Old Age Pension Scheme Indra Gandhi National Welfare pension Scheme Subsidy Indra Gandhi National Disability Pension Scheme National Panchayati Raj Institute Old Age pension from State Government State Minor Irrigation Water Project Scheme (PMAY-G) Other Irrig. Project Assessment under DRR/WPS Awards Development Model Scheme Scheme DRR Finance + ZP Level-II | 946 | 23 | 879 | 675 | 875 | 946 | 100 | 100 | 100 | 100 | 100 | 100 |

